



# MKV ENGINEERING AND TRADING SERVICES PTE LTD

NO : 10 KAKI BUKIT ROAD 1 #03-12 KB INDUSTRIAL BUILDING SINGAPORE - 416175  
TEL: 6283 9289 FAX: 6283 9286 Email: info@mkv.com.sg

M & E INSPECTION FORM - Electrical(Monthly)

ANNEX D7\_1

SITE: Eunus Primary School 95 Jln Eunus, Singapore 419529

Month: July 2019

S/N	ITEM	DONE? (Y or N or NA)	Date Done	Remarks
1	FAN SYSTEM			
1	Check fan speeds are operated according to the fan regulator setting, replace regulator if faulty.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
2	Check for wobbling & speed. The condition of the fan blades, motor holding bolt, and plastic sleeve. If found any of the mentioned parts that are not in-order, isolate fan and replace with new spare part.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
2	LIGHT SYSTEM			
1	Check cover/housing has no discoloration or cracks and supports are secured, replace if necessary.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
2	Check and all bulbs/tubes including LED drivers and lights are in working conditions, rectify or replace if necessary. To report to School any non-functioning lights.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
3	UNDER FLOOR / RAISED FLOOR TRUNKING			
1	Check the cover and internal free from obstruction. Replace cover when necessary.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
2	Check all connections and cabling condition.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
3	Check and replace seal when necessary	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
4	HAND DRYERS/BLOWERS/ HAIR DRYERS/WATER HEATERS			
1	Check and ensure that the systems are working.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
2	Check and tighten all the mechanical mounting.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
5	SERVICING AND INSPECTION OF LIGHTNING PROTECTION SYSTEM, LIGHTNING WARNING SYSTEM			
1	Contractor to refill earth pit with sand to brim of pit if the As and when level of sand is found to be below brim.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
2	To check and verify that the Pit Cover is easily open and close neatly	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
3	To check and verify Earth Pit Assembly is flushed with the surrounding surface	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
6	SERVICING, INSPECTION AND TESTING OF MATV SYSTEM			
1	To check antenna in good condition, no damage or defective parts	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	
2	To check connectivity within the site.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	24/11/2019	

Checked By

Endorsed By

Verified By

(rtredt)

THE CONTRACTOR

Date: 24/11/2019

Remarks:

()

USER

Date: 01/01/0001

Remarks:

MANAGEMENT AGENT

Date:

Remarks: